COMPLETION REPORT

1. Name of Work : **PROVIDING CEMENT CONCRETE ROADS NEAR ANJENEYA TEMPLE SHETTYHALLI IN WARD NO.12 OF SHETTYHALLI SUB DIVISION.**

2. Sanctioned Estimate No. & Dt : —

3. Head of Account which is Chargeable : 1771

4. Work Order No. & Dt : 200/161/13-14, dated : 12/12/2013

5. Name of Contractor : **THE TECHNICAL MANAGER (WEST), KRIDL**

6a. Time stipulated for completion of work : 90 day

b. Delay in execution of work : -- 48 day

7. Measurement recorded in : M.B. No. 1790/13-14 Page No. 178919 to

8. Check measurement of the Asst. : M.B. No. 1790/13-14 Page No. 178921/2

Asst. Exe. Eng. / Exe. Eng :

9. Name of the Office / Official : Ravi. N.K.

incharge of the work :

10. a) Asst. Engineer Ramachandramurthi. SM

b) Asst. Exe. Engineer

Sanctioned estimated amount	Amount claims as per actually vide as per bills	DIFFERENCE	
		Excess	Savings
1950000=00	2139558:00	189558-	—

1) Certified that the above work has been completed within the stipulated time noted in the work order.
2) Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

Ravi. N.K. 28/4/14

ASST. ENGINEER

ASST. EXECUTIVE ENGINEER
SUB DIVISION
BRUHATH BANGALORE MAHANAGARA PALIKE

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike
Dasarahalli Division, Bangalore-73

ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ದಾಸರಹಳ್ಳಿ ವಲಯ ಬೆಂಗಳೂರು.

ACCOUNTS SUPTD. ( )